GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

TWD – Improvements to PMRC complex at K.R.Puram(Village) Buttaigudem (Mandal), West Godavari District with a estimated cost of Rs. 50.00 lakhs sanctioned under BSC grant – Post Facto EOAT upto 20-10-2015 – Orders – Issued.

TRIBAL WELFARE (BUD) DEPARTMENT

G.O.RT.No. 359 Dated: 22-08-2017
Read the following:-

1.From the ENC(TW),Lr.No.DEEI/AEE2/TSP13/EOAT/VSP/2015, dt.29-9-2016.
2.From the Dy. CE(TW)&Tech.Powew of ENC, Amaravathi,Lr.Rc.No.DEEII/ AEEI/BSC/EOAT/PMRC/KRP, dt. 13-4-2017.

****

ORDER:-

In the reference 1st read above, the Special Commissioner, Tribal Welfare, Vijayawada has stated that the E-n-C(TW) has informed that the SE (TW), Visakhapatnam has submitted the post facto EOAT proposals for the work "Improvements to PMRC complex at K.R.Puram (V) in Buttaigudem (M) of West Godavari district" Est.Cost.Rs.50.00 lakhs sanctioned under BSC grant with a request to grant post facto EOAT i.e., up to 01-09-2016 with liquidated damages for 20 days at the rate of Rs.942/- per day i.e., Rs.18,840/-

2. She has further stated that the E-n-C(TW) has stated the above work was administratively sanctioned for Rs.50.00 lakhs under BSC grant vide Commissioner of Tribal Welfare proceedings dated:23.05.2013. The work was entrusted to Sri Y. Raghavendra Rao, Contractor, Vijayawada on tender basis at 0.10% less than ECV and the agreement concluded by the SE (TW), Visakhapatnam vide agreement dated:13.12.2013 with a completion period of 9 months i.e., to complete the entire work up to 12-09-2014.But the form has not completed the work within the agreement time vide Memo dt:07.07.2015 the E-n-C(TW) office has granted EOAT for 243 days i.e., up to 31-07-2015 without liquidated damages due to delay in execution as the scope of work is changed and due to non-availability of sand.

3. She has further stated that the SE (TW), Visakhapatnam is informed that as per the agreement condition the work is to be completed in all respects on or before 12.09.2014.But the contractor did not completed the work within the agreement time. Hence the contractor has applied E.O.A.T. up to 28.02.2015. The E.O.A.T. was sanctioned for 243 days i.e., up to 28.02.2015. Due to delay in execution change in scope of work and due to non-availability of sand, the contractor did not complete the work within the sanctioned E.O.A.T. period i.e., up to 28.02.2015.The contractor applied for 2nd time E.O.A.T. up to 20.10.2015 and the same was recommended and submitted by the SE (TW), Visakhapatnam to the E-n-C office. The E-n-C(TW) has stated that the Project Director, DRDA-Velugu, Eluru, West Godavari district has informed that, the Polavaram sand reach is closed for all transactions form 01-03-2014 to 01-08-2015 due to exhaustion of permitted sand quantity.

4. She has requested the Government to grant the post facto EOAT up to 20-10-2015 duly exempting EOAT for 383 days due to non availability of sand in Polavaram reach which is not attributed to the contractor. Considering 60 days time for completion of balance work after availability of sand i.e. up to 30.09.2015, penalty is imposed for the balance 20 days at the rate of Rs.942/- per day i.e., Rs.18, 840/- as recommended by the SE (TW), Visakhapatnam, so as to close the work physically and financially.

P.T.O.

5. Government after careful examination of the matter hereby grant the post facto EOAT up to 20-10-2015 duly exempting EOAT for 383 days due to non availability of sand in Polavaram reach which is not attributed to the contractor. Considering 60 days time for completion of balance work after availability of sand i.e. up to 30.09.2015, penalty is imposed for the balance 20 days at the rate of Rs.942/- per day i.e.,Rs.18,840/-.

6. The Special Commissioner of Tribal Welfare shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.P.SISODIA
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Special Commissioner of Tribal Welfare, A.P., Vijayawada.
The P.S.to Minister (SWE&TWE)
The P.S. to Prl.Secy.(TW)
SF/Sc.

// FORWARDED :: BY ORDER //

SECTION OFFICER